



PROJECT OCTOPUS																																	
ID	Task Name	Duration	January 2018						February 2018						March 2018						April 2018						May 2018						
			29	3	8	13	18	23	28	2	7	12	17	22	27	4	9	14	19	24	29	3	8	13	18	23	28	3	8	13	18	23	28
1	PRIMARY WORKS	97 days																															
2	START ON SITE	0 days																															
3	STAGE 1	50 days																															
4	1A: DENSIFICATION	2 wks																															
5	1B: PRINTER RELOCATION	1 day																															
6	1C: WEST ZONE TEMPORARY	35 days																															
7	1D: VERANDA DEMOLITION	2 days																															
8	1E: TEMPORARY VERANDA ZONE	8 days																															
9	1F: MOVE WORKSTATIONS FROM NORTH ZONE TO WEST ZONE	2 days																															
10	TEMPORARY WEST ZONE COMPLETE	0 days																															
11	STAGE 2	33 days																															
12	2A: NORTH ZONE	33 days																															
13	2B: PRINTER RELOCATION	2 days																															
14	2C: J75 RETURN AND RE-PROGRAM	5 days																															
15	2C: PRINTERS ONLINE IN RESOURCE BAY	0 days																															
16	2D: NEW WORKSTATIONS IN EAST ZONE (TEMP SERVICES)	2 days																															
17	NEW WORKSTATIONS IN EAST ZONE	0 days																															
18	2E: SOUTH ZONE	22 days																															
19	NORTH AND SOUTH ZONES COMPLETE	0 days																															
20	2F: FINAL SERVICES TO VERANDA WORKSTATIONS	3 days																															
21	EAST ZONE COMPLETE	0 days																															
22	STAGE 3	27 days																															
23	3A: BOARDROOM AND RECEPTION	7 days																															
24	3B: QRN	3 days																															
25	3C: QRS	3 days																															
26	3D: PROJECT ROOM NORTH	7 days																															
27	3E: PROJECT ROOM SOUTH	7 days																															
28	MEETING ROOMS COMPLETE	0 days																															
29	STAGE 4	21 days																															
30	4A: WEST ZONE PERMANENT	6 days																															
31	4B: CENTRAL ZONE	20 days																															
32	4C: QRW & COMMS ROOM	14 days																															
33	4D: WORKSHOP	2 days																															
34	CENTRAL ZONE COMPLETE	0 days	7																														
35	COMPLETION	0 days	7																														
36	IT WORKS	85 days																															